

MINUTES OF THE TENTH MEETING OF NEPAL-INDIA JOINT COMMITTEE ON INUNDATION AND FLOOD MANAGEMENT (JCIFM)

(Dec 6-10, 2015)

The tenth meeting of Nepal-India Joint Committee on Inundation and Flood Management (JCIFM) was held from December 6-10, 2015. The Nepalese delegation was led by Mr. Niranjana Dev Pandey, Director General of the Department of Water Induced Disaster Prevention (DWIDP), Government of Nepal and the Indian delegation was led by Mr. Gorakh Thakur, Member (Co-ordination), Ganga Flood Control Commission (GFCC), Government of India. The Team Leader of the Nepalese delegation welcomed the Indian delegation in Kathmandu on December 6, 2015.

The visit to Bagmati, Lalbakeya and Kamala rivers could not be undertaken and the Committee visited the West Rapti river on December 7-8, 2015 as proposed by the Nepalese side. The list of participants of the meeting is given at Annex-1A and Annex-1B.

A) ON-GOING WORKS AND PROPOSED WORKS

A-I Kamala River

The Committee discussed about on-going works in Kamala River. The Committee discussed the on-going, emergent works carried out during the monsoon of 2015 and the proposed works on the river.

The Nepalese side requested that the gaps near Nepal India border in the embankment be connected. The Indian side informed that a DPR to tie the embankments in Nepal to the Indian side is finalised and the work shall start soon.

A-II Bagmati River

The Committee discussed the on-going works in the Bagmati river. The Committee discussed the on-going, emergent works carried out during the monsoon of 2015 and the proposed works on the river.

A-III Lalbakeya River

The Committee discussed the on-going works in the Lalbakeya river. The Committee discussed the on-going, emergent works carried out during the monsoon of 2015 and the proposed works on the river.

DECISIONS OF THE JOINT COMMITTEE ON INUNDATION & FLOOD MANAGEMENT (JCIFM)

B) ON-GOING WORKS AND RELEASE OF FUNDS

B-I BAGMATI RIVER

The following packages were endorsed by JCIFM in its ninth meeting. The total endorsed amount was NRs 16.018 crore, out of which an amount of NRs. 11.554 crore was released to GoN as partial payment for these works. The committee recommended to release the remaining amount of NRs 4.464 crore on submission of utilisation certificate in the prescribed proforma.

S.No.	JCIFM Meeting	Packages	Amount Recommended to release as a balance payment, NrsCrore (2nd Instalment)	Amount Recommended to release as a 50% payment, NrsCrore (1st Instalment)
1	Seventh	Fifteen	10.005	2.968
2	Eighth	Six	2.898	
3	Ninth	Emergency	0.147	
4	Ninth	Not claimed earlier for 2013 emergent work		
		Total	16.018	

Six work packages were considered by JCIFM in its eighth meeting. An amount of NRs. 2.968 crore was released to GoN as first instalment for these work packages. On the submission of utilization certificates of these works to GFCC, Patna, and subsequent vetting by GFCC, the balance 50% amounting to NRs. 2.968 crore may be recommended for release.

A total of 9 packages of new works including 4 packages of works by UCs (Users' Committees) and 5 packages were considered for tendering as per the decision of the ninth meeting of JCIFM and subsequent correspondences. The summary of these packages is at Annex- 2A. GFCC endorsed the tenders as approved by GoN estimating NRs. 21.286 crore. GFCC also recommended to release the 50% of this amount i.e. NRs. 10.643 crore total Gol contribution for these packages including contingencies to concerned authority vide its letter of 23.9. 2015. The Committee ratified the same. The balance payment would be made on receipt of utilization certificates of 75% of funds released.

The Committee discussed the emergent works carried out on Bagmati river during the floods of 2015. The utilization certificates for expenditure incurred on such works shall be submitted to GFCC. The summary of these emergent works is at Annex- 3A. The Committee recommended for reimbursement of NRs. 2.71 crore spent on the emergent works after vetting of Utilisation certificates by GFCC.

The Nepalese side stated that protection works on Jhanjh river shall be carried by its own resources. The Committee noted and the same may be conveyed to JSTC.

B-II LALBAKEYA RIVER

The following packages were endorsed by JCIFM in its ninth meeting. The total endorsed amount was NRs 21.427 crore, out of which an amount of NRs. 9.53 crore was released to GoN as partial payment for these works. The committee recommended to release the remaining amount of NRs 11.897 crore on submission of utilisation certificate in the prescribed Proforma.

S.No.	JCIFM Meeting	Packages	Amount Recommended to release as a balance payment, Nrs Crore (2nd Instalment)	Amount Recommended to release as a 50% payment, Nrs Crore (1st Instalment)
1	Sixth	Four	2.720	
2	Seventh	Seven	9.979	
3	Eighth	Eleven		5.252
4	Ninth	Emergent	3.262	
4	Ninth	Not claimed earlier for 2013 Contingency	0.214	
		Total	21.427	

Eleven packages were considered by JCIFM in its eighth meeting. An amount of NRs 5.252 crore was released to GoN as first instalment for these work packages. On the submission of utilization certificates of these works to GFCC, Patna, and subsequent vetting by GFCC, the balance 50% amounting to NRs.5.252 crore may be recommended for release.

A total of 7 packages of new works including 2 packages of works by UCs (Users Committees) and 5 packages were considered for tendering as per the decision of the ninth meeting of JCIFM and subsequent correspondences. The summary of these packages is at Annex- 2B. GFCC has endorsed the tenders as approved by Gol estimating NRs. 14.862 crore. GFCC also recommended to release the 50% of the amount i.e. NRs. 7.431 crore total Gol contribution for these packages including

contingencies to concerned authority vide its letter of 23.9. 2015. The Committee ratified the same. The balance payment would be made on receipt of utilization certificates of 75% of funds released

The Committee discussed the emergent works carried out on Lalbakeya River during the floods of 2015. The utilization certificates for expenditure incurred on such works shall be submitted to GFCC. The summary of these emergent works is at Annex- 3B. The Committee recommended for reimbursement of NRs. 3.142 crore spent on the emergent works after vetting of Utilisation certificates by GFCC.

B-III KAMALA RIVER

The following packages were endorsed by JCIFM in its ninth meeting. The total endorsed amount was NRs 39.907 crore, out of which an amount of NRs. 17.542 crore was released to GoN as partial payment for these works. The committee recommended to release the remaining amount of NRs 22.365 crore on submission of utilisation certificate in the prescribed Proforma.

S.No.	JCIFM Meeting	Packages	Amount Recommended to release as a balance payment, NrsCrore (2nd Installment)	Amount Recommended to release as a 50% payment, NrsCrore (1st Installment)
1	Seventh	Four	2.647	
2	Eighth	Seven	11.176	21.787
3	Eighth	Fifteen	4.197	
4	Ninth	Emergency	39.907	
		Total		

Fifteen packages were considered by JCIFM in its ninth meeting. An amount of NRs. 21.787 crore was released to GoN as first instalment for these work packages. On the submission of utilization certificates of these works to GFCC, Patna, and subsequent vetting by GFCC, the balance 50% amounting to NRs. 21.787 crore may be recommended for release.

A total of 7 packages of new works including 3 packages of works by UCs (Users' Committees) and 4 packages were considered for tendering as per the decision of the ninth meeting of JCIFM and subsequent correspondences. The summary of these packages is at Annex- 2C. GFCC has endorsed the tenders as approved by GoN estimating NRs. 8.12 crore and works to be done by UCs (Users' Committees) amounting NRs 1.22 crore. GFCC also recommended to release the 50% of the tender amount i.e. NRs. 4.06 crore and 100% of works to be done by UCs (Users' Committees) i.e. NRs 1.22 crore (total NRs 5.28 crore) as Gol contribution for these

packages including contingencies to concerned authority vide its letter of 23.9. 2015. The Committee ratified the same. The balance payment would be made on receipt of utilization certificates of 75% of funds released.

The Committee discussed the emergent works of bamboo piling and porcupine carried out on Kamala River during the monsoon floods of 2015. The utilization certificates for expenditure incurred on such works shall be submitted to the GFCC. The summary of these emergent works is at Annex- 3C. The Committee recommended for reimbursement of NRs. 2.75 crore spent on the emergent works after vetting of Utilisation Certificates by GFCC.

B-IV New Works

The Committee could not undertake site visit of new work packages proposed as per revised DPR of Bagmati, Lalbakeya and Kamala rivers. Therefore, no new works could be recommended. The Nepalese side expressed their concern that delay in recommending the remaining works may delay overall completion schedule of the project. In view of this it was decided that next JCIFM meeting, for recommending the new works after site visit, shall take place as soon as Nepalese side proposes new dates.

C Implementation of new schemes

JSTC in its fourth meeting had decided that additional works could be taken only after completion of works in Lalbakeya, Bagmati and Kamala Rivers.

C-I Detailed Project Report for Extension of Embankment along Khando River

The Nepalese side informed that comprehensive DPR including Jeeta river for long term works, addressing the comments from the GFCC has been prepared and shall be forwarded to GFCC. It was decided by the Committee that on finalisation of the DPR the same shall be submitted to JSTC for its consideration.

C-II Detailed Project Report for Extension of Embankment along Bhutahi Balan River

The Nepalese side stated that revised DPR incorporating the comments and observations of GFCC has been submitted for further examination. The Indian side stated that the views of GFCC will be conveyed to the Nepalese side after examination as early as possible. It was decided by the Committee that on finalisation of the DPR the same shall be submitted to JSTC for its consideration.

C-III Detail Project Report for Extension of Embankment along Right Bank of West Rapti River

The Committee undertook the site visit of the West Rapti River for better appreciation of the in-situ condition.

The Committee noted that two DPRs had been prepared for the West Rapti River. The first DPR is a comprehensive DPR covering the entire flood management works required on the river whereas the second one is for immediate measures.

The Committee recalled that comments of the GFCC on comprehensive DPR have been sent to DWIDP, Nepal. The Nepalese side is to examine and reply.

The Committee decided that the DPR for the immediate measures required to be taken up in 5 Km stretch on the right bank of the river, just upstream of Indo-Nepal border, which will eventually be tied up to Kalkalwa marginal bund on Indian side will be put up for consideration to the forthcoming JSTC.

D) FLOOD INUNDATION ISSUES

D-I Mahali Sagar

The Committee noted that the joint survey, as directed by JCIFM during its third meeting, could not be undertaken to fix the contour level of 92.76 m in order to assess the reservoir area both in Nepal and India at the pond level of 92.76 m. During the seventh meeting, the Committee had directed the Contact Officers to complete the work by April-end, 2014. However, this was not possible due to various reasons. Now, it was informed to the Committee that the joint survey has been carried out and the survey team could not find Bench mark for finalisation of levels. So, the provided level needs to be verified from Geodetic Bench Marks (GBM). The contact officers have agreed for further survey. The Committee directed the contact officers to submit the findings reported to the respective Team Leaders by 31.1.2016.

D-II Bairganiya Ring Bund

The Nepalese side informed the Committee that the construction of a sluice on the right bank of Lalbakeya river near Nepal-India border has been completed and construction of embankment on the right bank of Bhakuwa Nala has been constructed up to 1.5 km out of 2.7 km. The remaining portion will be completed in this year. After completion of these two structures, a joint study report is to be prepared to evaluate the effect of these structures on inundation problem of Gaur Bazaar, as decided in third meeting of JCIFM.

D-III Rato River

The Committee observed that left embankment on Nepal side has been connected with the partially constructed left embankment on Indian side. There is a need for construction of embankments on both the banks along the River Rato in Indian portion and tying it up with the embankment in the Nepal side. In view of the above facts, the Committee decided to resume the construction of embankment along River Rato on Indian side as per the decision taken in 9th JCIFM meeting.

D-IV Lakhandehi River

As per the decision made by seventh meeting of JCWR, Nepalese side submitted the DPR to the GFCC on which GFCC's observations have been conveyed to the Nepalese side. The committee directed the Nepalese side to re-submit the DPR by May, 2016 in view of the observations made by the GFCC.

D-V Embankment on Mechi River

The Committee noted that the concerned Contact Officers have completed the joint survey of Mechi River on both banks and finalized the proposed alignment of embankment of 52 Km, as per the 8th meeting of JCIFM directives. The Committee in its last meeting directed the concerned contact officers to prepare the DPR within four months and submit to the GFCC for further necessary action.

The Committee noted that contact officers of Indian side (West Bengal and Bihar) and Nepal side decided on 30.11.2015 to finalise the DPR by last week of January 2016 and they will meet again in second week of January 2016 to exchange views on DPR before submission of DPR to JCIFM.

D) FLOOD FORECASTING ISSUE

D-I Flood Forecasting Master Plan

In the eighth meeting of JCIFM it was decided that the experts of DHM, GoN would review the Task Force Report within three months. In the ninth meeting of JCIFM it was decided that the experts of DHM, GoN would review the Task Force Report at the earliest. The Indian side had then requested that the observation might had been furnished in advance of monsoon 2015 so that the system was in place. The Indian side once again requested the Nepalese side to expedite sending their experts views on the Task report by 31 January 2016, so that the same could be placed before JSTC in its forthcoming meeting for consideration. The Nepalese side stated that detail views on Task Force Report will be communicated in two months' time.

In the eighth meeting of JCIFM, Indian side suggested its nodal officers for various sub-basins. Again in the ninth meeting of JCIFM it was decided to have the following three groups consisting of officers of India to monitor preparedness of 46 hydro-meteorological stations (21 hydrological and 25 rainfall stations as listed in Annex-6 of the minutes of 9th JCIFM meeting) in Nepal, as mentioned in Flood Forecasting Master Plan before the onset of each monsoon:

Group	River Basins	CWC Officers from Indian side
I	Mahakali / Sharda, Karnali / Ghagra, Rapti	Executive Engineer, MGD-I, Lucknow Sub-Divisional Engineer, Gonda/Gorakhpur
II	Bagmati, Kamala, Narayani / Gandak, BurhiGandak	Executive Engineer, MGD-IV, Patna Sub-Divisional Engineer, Muzaffarpur/ Darbhanga
III	Kosi, Kankai / Mahananda,	Executive Engineer, MGD-IV, Patna Sub-divisional Engineer, Begusarai/Purnea

The Nepalese side informed that the Chief, Flood Forecasting Section, DHM will be the nodal officer for all aforementioned basins.

The Nepalese side expressed that DHM, GoN is continuously providing water levels and rainfall to CWC during the monsoon season between 1st June to 31st October every year as arrangements made earlier. Indian side requested that the water level and rainfall data be made available at the near real time as far as possible.

F) COMPREHENSIVE STRATEGY FOR FLOOD MANAGEMENT

The Indian side informed the Nepalese side that they have not received the map showing all the 16 priority rivers flowing from Nepal to India, along with details on the related flood problems in the Nepalese territory. The Nepalese side stated that the details will be submitted to the GFCC for consideration by the end of May 2016.

G) MECHANISM FOR PROPER CO-ORDINATION AT THE FIELD LEVEL

The Committee decided that the Contact Officers identified during its seventh meeting shall continue to act.

H) DPR'S OF DODHA AND MOHANA RIVERS

The Nepalese side informed that as per the decision of the third meeting of the Nepal India Joint Commission held in July 2014, DPRs of Dodha and Mohana river training works would be submitted to the GFCC. The Committee decided that this matter could be discussed first in the next meeting of JSTC for further action.

I) **CONCURRENT EVALUATION OF THE ON-GOING PROJECTS**

The Committee felt the need of concurrent evaluation of the on-going project for the completed projects by a third party from an Indian govt agency. It was decided that GFCC shall prepare Terms of Reference (ToR) at the earliest, and a copy of the same will be sent to Nepalese side for perusal. The Nepalese side agreed to the idea and assured to extend all cooperation. The ToR shall be placed before JSTC for approval.

J) **RECOVERY OF MOBILIZATION ADVANCE GIVEN TO CONTRACTORS FOR THE WORKS OF C & D PACKAGES OF BAGMATI RIVER EMBANKMENT**

As discussed in the eighth meeting of JCIFM, the Nepalese side informed the Committee that they are taking necessary actions to recover the mobilization advance given to contractors for the works of earlier C & D packages of Bagmati River embankment. The issue is currently sub-judice. The Indian side expressed its concern and requested to expedite the matter.

K) **ANY OTHER ITEMS**

Inundation issue due to on-going construction of roads and other structures along India-Nepal Border

JCIFM noted the discussion on this agenda item that transpired in the 11th meeting of Nepal India Joint Working Group on Border Management, held on February 10-11, 2015. The relevant portion of the Agreed Minutes is reproduced as below:


"While discussing the additional agenda points on inundation due to the construction of roads in the Indian side along the border, the Nepalese side stated that they have reports and information indicating significant injury or harm to the environment in the territory of Nepal due to the construction works, including roads, barrages, affluxes and embankments, carried out by the Indian side along the Nepal-India border. They raised a serious concern over imminent injury and harm to the environment from these construction works which include inundation, destruction of flora and fauna, displacements of human settlements and wetlands destruction. They requested the Indian side to consider postponing the works till a jointly worked out solution to the issue is found. The Indian side requested to share the reports mentioned by the Nepalese authorities and assured to put up to the concerned authorities for examination."

Following this the Indian side (while the reports from the Nepalese side were awaited) agreed for Nepalese proposal for a joint inspection of the site vide its diplomatic note dated 31.3.2015, however, there has neither been any response on the proposal for joint inspection nor have any reports been shared by the Nepalese side so far.

The Nepalese side noted that despite repeated request to stop the construction of works till a jointly work out solution is found, the works have continued. The Nepalese side reiterated their request in this regard. On the proposal for joint inspection, the Nepalese side responded that such inspection can be undertaken shortly and modality of the inspection can be finalised through diplomatic communication.


The meeting was held in a cordial and friendly atmosphere.

Signed on December 10, 2015 at Kathmandu.



(Niranjana Dev Pandey)

Team Leader/ Director General
Dept. of Water Induced Disaster Prevention
(DWIDP), Kathmandu



(Gorakh Thakur)


Team Leader/Member (Co-ordination)
Ganga Flood Control Commission
(GFCC), Patna

TENTH MEETING OF JCIFM (December 6-11, 2015)

LIST OF PARTICIPANTS

INDIAN SIDE:

- | | |
|--|-----------------------------------|
| 1. Mr. Gorakh Thakur, Member (C), GFCC, Patna | -Team Leader |
| 2. Mr. S. K. Sahu, Chief Engineer, LBGO, Central Water Commission, Patna | -Member |
| 3. Mr. C.D. Ram, E-N-C Irrigation Department, Govt. of Uttar Pradesh, | -Member |
| 4. Mr. P.K. Patra, Superintending Engineer, North East, I&W Dte., Jalpaiguri | -Member |
| 5. Mr. Munni Lal, Sr. Joint Commissioner (FM), MOWR, RD & GR New Delhi, | -Member |
| 6. Mr. Anil Jain, Director, GFCC, Patna | -Member Secretary |
| 7. Mr. Ashish Sinha, FS (Com), Embassy of India, Kathmandu Nepal | -Member |
| 8. Mr. Dig Vijay Nath, Under Secretary (Nepal), MEA, New Delhi, | -Member |
| 9. Mr. Manoj Raman, Executive Engineer, WRD, Government of Bihar | -Member |
| 10. Mr. Manish Tripathi, Director(F), MoWR, RD & GR | -Permanent Invitee Representative |
| 11. Mr. Vijay Bhushan Sharma, AO, MEA | -Permanent Invitee Representative |




TENTH MEETING OF JCIFM (December 6-10, 2015)

LIST OF PARTICIPANTS

NEPALESE SIDE:

- | | |
|--|-------------------|
| 1. Mr. Nirajan Dev Pandey, Director General, DWIDP, Kathmandu | -Team Leader |
| 2. Mr. Krishna Belbase, Deputy Director General, DWIDP, Kathmandu, | -Member Secretary |
| 3. Mr. Gautam Rajkarnikar, Deputy Director General, DHM, Kathmandu | -Member |
| 4. Dr. Rajan Bhattarai, DoI, Kathmandu | -Member |
| 5. Mr. Dinakar Khanal, WECS, Kathmandu | -Member |
| 6. Mr. Manish Maharjan, MoIR, Kathmandu | -Member |
| 7. Mr. Surya Pokhrel, Under Secretary, MoF, Kathmandu | -Member |
| 8. Mr. Arvind Kumar Gupta, Senior Divisional Engineer, DWIDP, KTM | -Member |
| 9. Mr. Hari Odari, Section Officer, MOFA, Kathmandu | -Member |

SPECIAL INVITEES:

1. Mr. Noore Mohammad Khan, Deputy Director General, DWIDP, Kathmandu
2. Mr. Pradeep Thapa, Deputy Director General, DWIDP, Kathmandu
3. Mr. Ishwor Mani Pokhrel, Division Chief, WIDP Division No.-1, Jhapa
4. Mr. Ratneshwor Lal Karn, Division Chief, WIDP Division No.-6, Janakpur
5. Mr. Laxman Singh, Division Chief, WIDP Division No.-8, Parwanipur
6. Mr. Ram Prasad Aryal, Division Chief, WIDP Division No.-14, Bhairahwa
7. Mr. Rakesh Prasad Kalwar, Division Chief, WIDP Division No.-20, Nepalgunj
8. Mr. Ran Bahadur Bam, Division Chief, WIDP Division No.-22, Dhangadhi
9. Mr. Manohar Kumar Sah, PEP Field Office No.-2, Jaleswor, Mahottary
10. Mr. Raj Kumar Srivastav, PEP Field Office No.-3, Sarlahi
11. Mr. Pawan Prasad, PEP Field Office No.-5, Rupandehi
12. Mr. Binod Chapagain, PEP Field Office No.-6, Dang
13. Mr. Anup Keshar Thapa, PEP Field Office No.-1, Jhapa
14. Mr. Bhilanand Yadav, PEP Field Office No.-7, Kanchanpur
15. Mr. Mahendra Prasad Badu, Project Chief, Mahakali River Training Project, Darchula
16. Mr. Atma Ram Ray, Project Chief, Karnali River Training Project, Bardiya

FACILITATOR

1. Mr. Binaya Paudel, Engineer, DWIDP
2. Mr. Ashok Gautam, Engineer, DWIDP
3. Mrs. Amrita Mainali, Nasu, DWIDP

SUMMARY OF CONTRACT PACKAGES OF BAGMATI

S.N.	Name of Packages	Name of Work	Name of Contractor	Estimated Cost	Contingency 5%	Contract Amount	Vat 13%	GOI Contribution NRS	GON Contribution NRS	Remarks
1	I-N/Bagmati/L-M-Bridge/P59/2012-13	Construction of Manismara Bridge	Kaushan Primi J.V., Sukedhara, Leahmunda	59,156,518.62	2,460,486.55	38,573,412.20	5,014,543.58	41,041,908.75	501,4543.58	
2	I-N/Bag/L-Stud/P-81/2014-15	Construction of Stud	Shah Nirman sewa, Malangwa- 10 sarlahi	46,223,381.94	1,951,176.95	31,506,245.38	4,095,811.90	33,457,422.33	4,095,811.90	
3	I-N/Bagmati/L-Ramp+Kmp/P-82/2014-15	Construction of Earthen Ramp for approach Road & construction of kilometer post	Kishor construction, Baghwan, Ba ra	14,978,717.42	634,691.41	6,884,681.00	895,008.53	7,519,372.41	895,008.53	
4	I-N/Bagmati/R-AFS/P-83/2014-15	Construction of Anti flood sluice(5 barrel)	Kankai-Bajra Guru J.V., Sanepa, Lalitpur	120,477,470.80	5,104,977.58	100,061,252.89	13,007,962.84	105,166,230.27	13,007,962.84	
5	I-N/Bagmati/R-AFS-RAMP+KMP/P-84/2014-15	Construction of Anti flood sluice(Double barrel), Earthen Ramp & Kilometer post	Kankai-Bajra Guru J.V., Sanepa, Lalitpur	30,707,951.78	1,301,184.40	20,024,884.69	2,603,235.00	21,326,069.09	2,603,235.00	
6	I-N/Bagmati/R-Porcupine/ UC-19/2014-15	Construction of R.C.C Porcupines	Bagmati Nadi Niyantran Upabhokta Samitee, Matsari 3, Rauthat.	4,349,199.24	207,104.73	4,142,094.51		4,349,199.24		
7	I-N/Bagmati/R-Spur Repair/ UC-20/2014-15	Repair of existing spur - I no	Bagmati Nadi Niyantran Upabhokta Samitee, Pipra Rajbada, Rauthat	5,328,865.19	253,755.48	5,075,109.71		5,328,865.19		
8	I-N/Bagmati/R-Spur Repair/ UC-21/2014-15	Repair of existing spur - I no		3,601,766.04	171,512.66	3,430,253.38		3,601,766.04		
9	I-N/Bagmati/R-Porcupine/ UC-22/2014-15	Construction of R.C.C Porcupines	Bagmati Nadi Niyantran Upabhokta Samitee, Madanpur, Rauthat.	4,377,255.89	208,440.76	4,168,815.13		4,377,255.89		
Total=				289,201,126.92	12,301,340.52	213,866,748.69	25,616,561.85	212,860,202.09	25,616,561.85	
Requested for release 50% GOI Contribution (NRsGron)=								10,643		




SUMMARY OF CONTRACT PACKAGE OF LALBAKEYA

S.N.	Name of Packages	Name of Work	Name of Contractor	Estimated Cost	Contingency 5%	Contract Amount	VAT@ 13%	GOI Contribution NRs	GON Contribution NRs	Remarks
1	I-N/LKB-II/L-AFS/P-85/2014-15	Construction of Anti-Flood Sluice (5 Barrel)	Rasuwa / Ashraya/Shah J.V Basundhara-3 ,Kathmandu.	121,530,202.22	5,149,584.84	98,337,965.15	12,783,935.46	103,487,549.99	12,783,935.46	
2	I-N/LKB-II/L-EMB+STD+GRV/P-86/2014-15	Construction of Embankment, Studs (6Nos.) and Graveling works	Gajurmukhi/Pabitra/Nisha n J.V,Kathmandu	37,910,399.73	1,606,372.87	16439182.92	2,137,093.78	18,045,555.79	2,137,093.78	
3	I-N/LKB-II/L-KMP+RMP/P-87/2014-15	Construction of Earthen Ramp for approach Road & construction of kilometer post	Bhawani Nirman sewa,Hathiyahi-2,Rautahat	11,420,114.87	483,903.17	4,737,062.80	615,818.16	5,220,965.97	615,818.16	
4	I-N/LKB-II/R-STD/P-88/2014-15	Construction of Stud	Rautaha/Santoshi J.V, ratopul,Kathmandu	17,066,042.17	723,137.38	8,732,945.15	1,135,282.87	9,456,082.53	1,135,282.87	
5	I-N/LKB-II/R-KMP+RMP/P-89/2014-15	Construction of Kilometer Post and earthen ramp for approach road	Kishor construction,Baghdwan,Bar a	12,507,294.23	529,970.09	5,521,841.00	717,839.33	6,051,811.09	717,839.33	
6	I-N/LKB-II/R-Porcupine UC23/2014-15	Construction of RCC Porcupines	Lalbkeiya katan Niyantran Upabhokta Samitee, Taxminiya (d0), Rautahat.	3,184,753.35	151,654.92	3,184,753.35	-	3,184,753.35	0.00	
7	I-N/LKB-II/R-Porcupine UC24/2014-15	Construction of RCC Porcupines	Lalbkeiya Bandh Samrakshan Upabhokta Samitee,Inarwari, Rautahat.	3,166,657.23	150,793.20	3,166,657.23	-	3,166,657.23	0.00	
Total=				206,785,463.80	8,795,416.48	140,120,407.60	17,389,969.60	148,613,375.96	17,389,969.60	
				Requested for release 50% GOI Contribution (NRs.Crore)=						
				7.431						

SUMMARY OF CONTRACT PACKAGES OF KAMALA RIVER FOR RELEASE OF FUND

SUMMARY OF CONTRACT PHASES OF WORKS										
Chainage	Proposed Protection Work	Contract no./Name of Contractor	Estimated Cost				GoI (NRs.)			GoN VAT @ 13% (NRs.)
			GoI With Contingency (NRs.)	GoN (13% VAT) (NRs.)	Total (NRs.)	Total Contract Amount (NRs.)	Contract Amount (Excluding VAT) (NRs.)	Contingencies (NRs.)	Total (NRs.)	
Siraha			1	2	3	4	5	6	7	8
Work Proposed Through Contract										
Sarsar(501m),Manpur(501m)	Construction of Revetment Work (1002 m).	I-N/Kamala/LB-90/071-72	23,344,030.34	2,890,829.96	26,234,860.30	18,759,340.18	16,601,186.00	1,106,876.73	17,708,062.73	2,158,154.18
Ch. 14+000 to 15+000 km	Construction of Studs- 3 nos, 18m Length with 30m earthen	I-N/Kamala/LB-91/071-72	9,633,836.23	1,193,015.17	10,826,851.40	6,681,373.60	5,912,720.00	456,796.40	6,369,516.40	768,653.60
Ch. 0+000 to Ch. 34+650 Left Bank	Construction of Earthen Ramp (30 no.)	I-N/Kamala/LB-92/071-72	71,272,597.89	8,826,109.24	80,098,707.13	56,033,620.75	49,587,275.00	3,379,449.87	52,966,724.87	6,446,345.75
Sub-Total			104,250,464.46	12,909,954.37	117,160,418.83	81,474,334.53	72,101,181.00	4,943,123.00	77,044,304.00	9,373,153.53
Work Proposed Through UC										
Ch.25+000 ,Bhokraha	Construction of Double Barrel A.F.S. 1 no.	UC/Kamala/LB-1/071-72	4,477,460.84		4,477,460.84	4,477,460.84	4,264,248.42	213,212.42	4,477,460.84	
Ch.5+000,Manpur	Construction of R.C.C. Porcupine in 250 set	UC/ Kamala/LB-7/071-72	4,466,709.83		4,466,709.83	4,466,709.83	4,254,009.36	212,700.47	4,466,709.83	
Sub-Total			8,944,170.67	-	8,944,170.67	8,944,170.67	8,518,257.78	425,912.89	8,944,170.67	-
Total Left Bank (NRs.)			113,194,635.13	12,909,954.37	126,104,589.50	90,418,505.20	80,619,438.78	5,369,035.89	85,988,474.67	9,373,153.53
Dhanusha										
Work Proposed Through Contract										
Ch. 0+000 to 28+000 km, Right Bank, Dhanusha	Construction of Ramp (21 nos.), Tieg and Re-construction of Embankment.	I-N/Kamala/RB-93/071-72	9,097,701.02	1,126,622.36	10,224,323.38	4,253,044.96	3,763,756.60	431,375.10	4,195,131.70	489,288.36
Sub-Total			9,097,701.02	1,126,622.36	10,224,323.38	4,253,044.96	3,763,756.60	431,375.10	4,195,131.70	489,288.36
Work Proposed Through UC										
Hatmunda and Lakkar	Construction of Porcupine Work (210 Set)	UC/Kamala/RB-8/071-72	3,270,333.67		3,270,333.67	3,270,333.67	3,115,268.07	155,065.60	3,270,333.67	
Total (NRs)			12,368,034.69	1,126,622.36	13,494,657.05	7,523,378.63	6,879,024.67	586,440.70	7,465,465.37	489,288.36
Grand Total (NRs):			125,562,669.82	14,036,576.73	139,599,246.55	97,941,883.83	87,498,463.45	5,955,476.59	93,453,940.04	9,862,441.89
			Total Amount to be Paid by GOI (NRs.)			Total Amount to be Paid by GON (NRs.)				
			93,453,940.04			9,862,441.89				

27A

27A

SUMMARY OF EMERGENCY WORKS OF BAGMATI DURING MOONSOON OF 2015

S.N.	Name of wrks	Location of Works	Agency/User's Committee	Work Order Date	Work Completed Date	Estimated Amount	Contingencies @ 5%	Billed Amount	Released Amount (GoI Part)	VAT 13% (GoN Part)	Remarks
1	Emergent Protection Works	Badhardwa, Rautahat (Left Bank)-ch.6+675 km	Nadi Niyantran Upabhokta Samiti, Badhardwa, Rautahat	2072.05.29	2072.06.22	1232538.00	58692.31	1079496.89	1138189.20		
2	Emergent Protection Works	Rajghat -4 at (Left Bank)Ch.32+000	Shree Bagmati Nadi Katan Niyantran Upabhokta Samiti, Rajghat, Sarlahi	2072.05.30	2072.06.30	4272205.90	203438.38	3929124.68	4132563.06		
3	Emergent Protection Works	Hajariya-3, Kharsal Tole, Sarlahi(Left Bank)Ch.29+000km	Shree Bagmati Nadi Niyantran Upabhokta Samiti, Hajariya 3, Sarlahi	2072.05.20	2072.06.20	4635983.65	220761.13	4225125.64	4445886.77		
4	Emergent Protection Works	Bagmati Right Embankment Ch. 7+500km Basatpur -8,9, Rautahat	Shree Apatkalin Bagmati Nadiniantran Upbhokta Samiti, Basatpur, Rautahat	2072.05.20	2072.06.20	3423219.44	163010.45	3145390.75	3308401.20		
5	Emergent Protection Works	Bagmati Right Embankment Ch. 2+000 km Brahampuri, Rautahat	Shree Aapatkalin Bagmati Nadi Niyantran Upvokta Samiti, Brahampuri	2072.03.18	2072.04.26	2596472.97	123641.57	2386089.42	2509730.99		
6	Emergent Protection Works	Bagmati Right Embankment Ch. 20+500km Dharampur, Rautahat	Bagmati Nadi Niyantran Upbhokta Samiti, Dharampur, Rautahat	2072.05.20	2072.06.20	4563998.49	217333.26	4193584.10	4410917.36		
7	Emergent Protection Works	Bagmati Right Embankment Ch.33+000,34+000 km Haraiya & Ramauli, Rautahat	Shree Bagmati Niyantran Upavokta Samiti, Haraiya, Ramauli Bairiya, Rautahat	2072.05.20	2072.06.20	3422985.80	162999.32	3242449.56	3405448.88		
8	Emergent Protection Works	Bagmati Right Embankment Ch.11+000 km Matsari, Rautahat	Shree Bagmati Nadi Niyantran Apatkalin Upavokta Samiti, Matsari, Rautahat	2072.05.20	2072.06.20	1645269.33	78346.15	1558494.00	1636840.15		
9	Emergent Protection Works	Bagmati Right Embankment Ch.18+000 km Rajabara, Rautahat	Shree Apatkalin Bagmati Nadi Niyantran Upavokta Samiti, Pipra Rajabara, Rautahat	2072.05.20	2072.06.20	2122503.39	104044.28	2009955.43	2113999.71		
Grand Total=						27,915,176.98	1,332,266.85	25,769,710.47	27,101,977.32		
Grand Total NRS.						27,915,176.98	1,332,266.85	25,769,710.47	27,101,977.32		
Grand Total NRS.						27,915,176.98	1,332,266.85	25,769,710.47	27,101,977.32		

SUMMARY OF EMERGENCY WORKS OF LALBAKAIYA RIVER DURING MOONSOON OF 2015

Name of wrks	Location of Works	Agency/User's Committee	Work Order Date	Work Completed Date	Estimated Amount	Billed Amount	Contingencies @ 5%	Released Amount (Gol Part)	VAT 13% (GoN Part)	Remarks
Emergent Protection Works	South & West of Dewahi Village (ch. 12+500 & 13+600)	Shree Lal Bakeya Nadi Niyantran Upabhokta Samiti, Inarwa, Dewahi, Rautahat	2072.05.20	2072.06.17	2,709,825.58	2,483,880.48	129,039.31	2,612,919.79		
Emergent Protection Works	Between Dewahi & Inerwari VDC, Rautahat (Ch. 0+337 to 0+517)	Omi Nirman Sewa, Baghban-6, Bara	2072.05.21	2072.06.17	497,310.00	420,061.29	21,072.47	441,133.76	54,788.44	
Emergent Protection Works	Between Dewahi & Inerwari VDC, Rautahat (Ch. 0+164 to 0+337)	Kishor Construction, Baghaban, Bara.	2072.05.21	2072.06.17	499,794.79	421,932.12	21,177.74	443,109.86	55,062.13	
Emergent Protection Works	Between Dewahi & Inerwari VDC, Rautahat (Ch. 0+000 to 0+164)	Pabitra Nirman Sewa, Triyuga Na.Pa. Udayapur.	2072.05.21	2072.06.17	498,831.23	420,052.00	21,136.91	441,188.91	54,955.98	
Emergent Protection Works	Left Embankment at Dewahi (Ch. 11+100 to 11+200)	Lal Bakeya Tat bandh Bachau Upabhokta Samiti, Dewahi-8, Rautahat	2072.05.20	2072.06.17	4,631,233.59	4,145,456.02	220,534.93	4,365,990.95		
Emergent Protection Works	South/West of Jingarwa Village chainage 5+000	Sahil Upabhokta Samiti, Tejapakad, Jingarwa, Rautahat	2072.05.20	2072.06.17	4,458,242.17	4,075,658.61	212,297.24	4,287,955.85		
Emergent Protection Works	North/West of Jingarwa Village chainage 7+500	Shree Lal Bakeya Tatbandh bachau upabhokta samiti, Dewahi, Jingarwa, Rautahat	2072.05.20	2072.06.17	3,767,063.84	3,405,491.93	179,383.99	3,584,875.92		
Emergent Protection Works	500m U/S of Katakariya Bridge & near Harsaha Village	Shree Lal Bakeya Tatbandh bachau upabhokta samiti, Dewahi, Jingarwa, Rautahat	2072.05.20	2072.06.17	2,285,158.63	2,101,350.05	108,817.07	2,210,167.12		
Emergent Protection Works	Tejapakad, Rautahat (Right Bank)-ch. 9+000 km	Shree Jay Mata Upbhokta Samiti, Tejapakar, Rautahat.	2072.05.16	2072.06.25	1,842,533.00	1,693,220.85	87,739.66	1,780,960.51		
Emergent Protection Works	Laxminiya-1 & 4, Rautahat (Right Bank) ch. 26+500 to ch. 27+500km	Shree Nadi Niyantran Upbhokta Samiti, Laxminiya-4, Rautahat	2072.05.16	2072.06.25	2,645,608.00	2,409,682.01	125,981.36	2,535,663.37		

Handwritten signature/initials.

Handwritten signature/initials.

SUMMARY OF EMERGENCY WORKS OF LALBAKAIYA RIVER DURING MOONSOON OF 2015

Name of works	Location of Works	Agency/User's Committee	Work Order Date	Work Completed Date	Estimated Amount	Billed Amount	Contingencies @ 5%	Released Amount (Gol Part)	VAT 13% (GoN Part)	Remarks
Emergent Protection Works	Sabgadha, Rautahat (Left Bank)-ch.4+725 km	Jay Shiva Shankar Nirman Sewa, Hajminiya-6, Rautahat.	2072.05.17	2072.06.25	499147.00	420185.00	21150.36	441,335.36	54,990.94	
Emergent Protection Works	Sabgadha, Rautahat (Left Bank)-ch.4+500 km	Shree Jay Matadee Builders, Hajminiya-6, Rautahat.	2072.05.17	2072.06.25	499147.00	403227.00	21150.36	424,377.36	54,990.94	
Emergent Protection Works	Mahadev patti, Rautahat (Left Bank)-ch.0+300 km to 0+600	Lal Bageya Katan Niyanttran Upabhokta Samiti, Gaur -4, Mahadevpatti, Rautahat.	2072.05.17	2072.06.25	4632495.00	4269706.23	220595.04	4,490,301.27		
Emergent Protection Works	Dewahi, Rautahat (Left Bank)-ch.9+500 km	Jha Nirman Sewa, Gaur-5, Rautahat	2072.05.06	2072.06.15	412873.20	348674.70	17494.62	366,169.32	45,486.03	
Emergent Protection Works	Dewahi, Rautahat (Left Bank)-ch.9+500 km	Maa Jagadamba Nirman Sewa, Matsari-3, Rautahat	2072.05.06	2072.06.15	241257.23	203743.65	10222.76	213,966.41	26,579.18	
Supply of RCC porcupines	Rautahat District	Pankaj Amit Nirman Sewa, Raghunathpur-7, Rautahat	2072.03.15	2072.03.30	296471.46	251025.00	12562.35	263,587.35	32,662.11	
Supply of RCC porcupines	Rautahat District	Beruwar Construction, Brahmapuri-1, Rautahat	2072.03.14	2072.03.30	296471.46	250650.00	12562.35	263,212.35	32,662.11	
Supply of RCC porcupines	Rautahat District	Pashupati Nirman Sewa, Gaur-2 Rautahat.	2072.03.16	2072.03.30	296471.46	250875.00	12562.35	263,437.35	32,662.11	
Supply of RCC porcupines	Rautahat District	Jay Bhawani Nirman Sewa, Malangwa-10, Sarlahi	2072.03.14	2072.03.30	296471.46	250575.00	12562.35	263,137.35	32,662.11	
Supply of RCC porcupines	Rautahat District	Chandan Nirman Sewa, Badharawa-3, Rautahat	2072.03.14	2072.03.30	296471.46	250800.00	12562.35	263,362.35	32,662.11	
Supply of RCC porcupines	Rautahat District	Khushi Construction, Mudalawa-2, Rautahat	2072.03.14	2072.03.30	296471.46	130221.00	12562.35	142,783.35	32,662.11	
Supply of RCC porcupines	Rautahat District	Mahato Construction, Gaur-8, Rautahat	2072.03.14	2072.03.30	296471.46	251175.00	12562.35	263,737.35	32,662.11	
Supply of RCC porcupines	Rautahat District	Munna Construction, Bhasedawa-8, Rautahat	2072.03.14	2072.03.30	296471.46	250950.00	12562.35	263,512.35	32,662.11	
Supply of RCC porcupines	Rautahat District	Maa Rajdevi Nirman Sewa, Gaur-4 Rautahat.	2072.03.15	2072.03.30	296471.46	250500.00	12562.35	263,062.35	32,662.11	
Supply of RCC porcupines	Rautahat District	Malang Construction, Garuda Bairiya-6, Rautahat	2072.03.14	2072.03.30	296471.46	250500.00	12562.35	263,062.35	32,662.11	
Supply of RCC porcupines	Rautahat District	L.S. & Son's Construction, Brahmapuri-1, Rautahat.	2072.03.15	2072.03.30	296471.46	250725.00	12562.35	263,287.35	32,662.11	
Grand Total=					33,381,706.32	29,860,317.94	1,555,979.67	31,416,297.61	706,136.85	
							Total Gol Part NRS.	31,416,297.61		
							Total GoN Part NRS.	706,136.85		
							Grand Total NRS.	32,122,434.46		

SUMMARY OF EMERGENT WORKS IN KAMALA DURING MONSOON OF 2015

Annex 1C

S.N.	Location	Name of Work	Bank	Name of Contractor/User's	Estimate Amount (NRs.)	Vat 13% (NRs.)	Contingency (NRs.)	Contribution	Total	Amount	Payment (NRs.)	Total
					1	2	3	4	5	6	VAT 13%	8
Right Bank (Dhanusha District)												
1	Lakkar	Construction of Poropine Work	RB	Kamala Nadi Niyantiran Upbhokta Sanstha, Lakkar-4, Dhanusha	3547051.49	468118.78	180053.38	54016.01	4249259.65	3119512.97		3119512.97
2	Lakkar	Protection work	RB	Kamala Nadi Niyantiran Upbhokta Sanstha, Lakkar-4, Dhanusha	116581.20	0.00	5829.06	8000.00	130410.26	116581.20		116581.20
3	Lakkar	Bamboo Piling Work	RB	Kamala Nadi Niyantiran Upbhokta Sanstha, Lakkar-5 to 7, Dhanusha	68330.71	0.00	34417.54	36228.99	75897.26	686107.97		686107.97
4	Lakkar, Ch. 94-500 km	Protection work	RB	Kamala Nadi Niyantiran Upbhokta Sanstha, Lakkar-5 to 7, Dhanusha	141311.54	0.00	7065.68	7437.55	155816.77	140354.92		140354.92
5	Madan	Bamboo Piling Work	RB	Kamala Nadi Niyantiran Karya Upbhokta Sanstha, Singyahi Madana - 5 & 6	487118.04	0.00	24105.90	25374.63	531598.57	482118.03		482118.03
6	Hathmunda	Cement bag stud cover by Geo bag and Stud work	RB	Kamala Nadi Niyantiran Sanrakchhan Upbhokta Sanstha, Singyahi Madan - 3	876808.48	0.00	43840.42	43385.73	964034.63	874545.10		874545.10
7	Hathmunda	River Channelization & Bamboo Piling work	RB	Kamala Nadi Niyantiran Sanrakchhan Upbhokta Sanstha, Singyahi Madan - 3	796133.64	0.00	39806.68	41687.82	877628.14	787790.30		787790.30
8	Hathmunda Ch. 18+000 km & Kiratpur	Bank Protection Work	RB	Kamala Nadi Niyantiran Sanrakchhan Upbhokta Sanstha, Singyahi Madan - 3	714276.65	0.00	35713.83	32725.24	782715.72	711533.02		711533.02
9	Barmajhiya, Package No. 60	Protection work	RB	Kamala Charnath Nadi Niyantiran Karya Upbhokta Sanstha, Lastoli-9, Dhanusha	946751.16	0.00	47337.56	52062.88	1046151.60	863334.86		863334.86
10	Package No. 61, Barmajhiya, (Ch. 29+100 to 29+200 km & Ch. Kiratpur & Phulwariya	Protection work	RB	Kamala Nadi Niyantiran Upbhokta Sanstha, Singyahi Madan-3	2887190.05	0.00	144359.50	167910.60	3199460.15	2887190.05		2887190.05
11	Charnath River	Construction of Slopping Spur Work (Emergency)	RB	Kamala Nadi Niyantiran Upbhokta Sanstha, Singyahi Madan-3	1465090.93	0.00	73154.55	72357.93	1608603.41	1326550.88		1326550.88
12		Supply & Delivery of Nylon Crate	RB	Jayswal General Supplier's, Pipariya-2, Rautahat	1788017.01	232442.21	89000.35		2109459.57	1780003.07		1780003.07
13		Supply & Delivery of Nylon Crate	RB	Ruchi Nirman Sewa, Janakpur-2, Dhanusha	253600.27	32968.04	12680.01		299248.32	252890.00	32875.70	285765.70
14		Supply & Delivery of Nylon Crate	RB	Rahul General Supplier's, Hazminiya-4, Rautahat	253030.99	32894.03	12651.55		298576.57	252730.00	32854.90	285584.90
15		Supply & Delivery of Nylon Crate	RB	Om Sai Nirman Sewa, Haripur-8, Sarlahi	253600.27	32968.04	12680.01		299248.32	252890.00	32875.70	285765.70
16		Supply & Delivery of Nylon Crate	RB	New Deepa Construction, Haripur-8, Sarlahi	253600.27	32968.04	12680.01		299248.32	252890.00	32875.70	285765.70
17		Supply & Delivery of Nylon Crate	RB	Upendra Supplier's & Krishna Construction, Gaur N.P.-9, Rautahat	253600.27	32968.04	12680.01		299248.32	252890.00	32875.70	285765.70
18		Supply & Delivery of Nylon Crate	RB	Prachi Supplier's, Janakpur-4, Dhanusha	253600.27	32968.04	12680.01		299248.32	252890.00	32875.70	285765.70
19		Supply & Delivery of Geo. Bag	RB	Shubh Laxmi Trade Link, Old Baneshwar-9, Kathmandu	253600.27	32968.04	12680.01		299248.32	252890.00	32875.70	285765.70
20		Supply & Delivery of Geo. Bag	RB	Bardan Trader's, Teku-12, Kathmandu	255300.00	33189.00	11511.00		300000.00	254560.00	33092.80	287652.80
21		Supply & Delivery of Geo. Bag	RB	Janaki Furnishing, Janakpur-2, Dhanusha	255300.00	33189.00	11511.00		300000.00	254560.00	33092.80	287652.80
22		Supply & Delivery of Geo. Bag	RB	J.S. Supplier's, Janakpur-7, Dhanusha	255300.00	33189.00	11511.00		300000.00	254560.00	33092.80	287652.80
23		Supply & Delivery of Geo. Bag	RB	Shiddhi Vineyak Trade Link, Baneshwar-10, Kathmandu	255300.00	33189.00	11511.00		300000.00	254560.00	33092.80	287652.80
24		Supply & Delivery of Geo. Bag	RB	Jay Laxmi Nirman Sewa, Devpura Rupaitha-9, Dhanusha	255300.00	33189.00	11511.00		300000.00	254560.00	33092.80	287652.80
25		Supply & Delivery of Geo. Bag	RB	Janaki Udyog, Janakpur-7, Dhanusha	255300.00	33189.00	11511.00		300000.00	254560.00	33092.80	287652.80
26		Supply & Delivery of Geo. Bag	RB	Maa Shakambhari Playwood, Anarmani-4, Jhapa	255300.00	33189.00	11511.00		300000.00	254560.00	33092.80	287652.80
27		Supply & Delivery of Geo. Bag	RB	Arjun Dhara Supplier's, Sarswatingar-6, Kathmandu	255300.00	33189.00	11511.00		300000.00	254560.00	33092.80	287652.80
28		Supply & Delivery of Geo. Bag	RB	Shakmbhari Trading Concern, Janakpur-2, Dhanusha	255300.00	33189.00	11511.00		300000.00	254560.00	33092.80	287652.80
29		Supply & Delivery of Used Cement	RB	Deepak Builder's, Janakpur-8, Dhanusha	201250.00	26162.50	10062.50		237475.00	200000.00	26000.00	226000.00
30		Supply & Delivery of Used Cement	RB	Mahamaya Builder's, Janakpur-22, Dhanusha	201250.00	26162.50	10062.50		237475.00	168000.00	21840.00	189840.00
31		Supply & Delivery of Nylon Crate	RB	Jay Enterprises, Jaleswar-11, Mahottari	253030.99	32894.03	12651.55		298576.57	252730.00	32854.90	285584.90
32		Supply & Delivery of Nylon Crate	RB	Sharda Nirman Sewa, Bahadabala-6, Dhanusha	253030.99	32894.03	12651.55		298576.57	252730.00	32854.90	285584.90
33			RB									

[illegible]